

Construction Update

June 26, 2026

The Township of Ramara and Tatham Engineering would like to provide the following update to residents and business owners regarding the Wastewater Treatment Facility 202 project.



Project Update – Work Summary

The following work is taking place or has taken place since the last communication issued on April 21, 2026:

- Pre-construction work including:
 - photographs documenting existing site conditions,
 - review of contract documentation,
 - construction signage installed, and
 - site trailer installed.
- Utility locates have been received.
- Procurement of materials is underway.
- Erosion and sediment control measures have been installed.
- Stripping of the topsoil to prepare for the tile bed construction has begun.
- Construction layout and sequencing are currently being planned by the contractor,

The following work is expected to take place over the next several weeks:

- Concrete forming and work on the new lift station has started and will continue.
- Construction of the access roads are underway. There are two roads – a permanent road to the new lift station and temporary road for the construction of the tile beds.
- Further preparation for the construction of the tile bed will continue.
- Sand and gravel will be hauled into the site for the road and the tile bed.



Project Schedule

Duivenvoorden Haulage Ltd. has started hauling material to the site. Over the coming weeks the volume of truck traffic is expected to increase on the area roads (Concession Road 7, Barnstable Drive, Muley Point Road) while the construction of the disposal bed is completed. This traffic volume is expected to continue throughout the summer and into the fall. Please note this schedule is subject to change based on several factors including inclement weather, unforeseen conditions, additional work required, the contractor's ability, etc. Tatham Engineering and the Township of Ramara will endeavor to keep residents aware of any major schedule changes, should they arise.

Information and updates will be posted on the project page on the Township's website at www.ramara.ca/project202 and on the Township's social media channels approximately once a month or as project milestones are met.



Project Contacts

Duivenvoorden Haulage Ltd. has entered into a Contract with the Township of Ramara to complete the work and Tatham Engineering will be administering the Contract. If you have any questions regarding the construction, please call Tatham Engineering during the hours of 8:30 am to 5 pm, Monday to Friday. If you have any questions or concerns of a general nature, please contact the Township of Ramara.

Township of Ramara

Dyana Marks
Compliance Manager
2297 ON-12
Brechin, Ontario L0K 1B0
(705) 484-5374 x285
dmarks@ramara.ca

Tatham Engineering Limited

Jesse Johnstone C.E.T. rcji
Group Leader - Construction
10 Diana Drive, Unit 7
Orillia, Ontario L3V 8K8
(705) 345-3039
jjohnstone@tathameng.com