

Notice: Construction Update

This Notice issued October 27, 2025

The Township of Ramara and Tatham Engineering would like to provide the following update to residents and business owners regarding the Maple Trail, Lone Birch Trail, Ridge Avenue & Simcoe Road Servicing project.



Project Update – Work Summary

The following tasks have been completed since the last communication issued on October 14, 2025:

- Pressure testing of the low-pressure sanitary sewer along Ridge Avenue.
- Directional drilling of the low-pressure sanitary sewer along Lone Birch Trail.
- Installation of sanitary sewer services along Lone Birch Trail, using a combination of open cut and directional drilling methods.
- Installation of the air release valve chamber on Lone Birch Trail, north of Maple Trail.
- Installation of cleanouts for the low-pressure sanitary sewer along Lone Birch Trail, between Maple Trail and Simcoe Road.

The following tasks have been scheduled for upcoming completion:

- Installation of the low-pressure sanitary sewer along Maple Trail.
- Installation of sanitary sewer services along Lone Birch Trail and Maple Trail, using a combination of open cut and directional drilling methods.
- Pressure testing of the low-pressure sanitary sewer along Lone Birch Trail.



Project Schedule

Construction activities are progressing as planned, with several key operations scheduled for the coming weeks. The contractor will continue with the installation of the low-pressure sanitary sewer and associated services along Lone Birch Trail and Maple Trail, using a combination of directional drilling and open-cut methods. Upon completion of the low-pressure sanitary sewer installation on Lone Birch Trail, pressure testing of the system will commence.

Further updates on the progression of the work will follow in the next Construction Notice update.

Tatham Engineering and the Township of Ramara will endeavor to keep residents aware of major schedule changes, should they arise. The majority of construction is expected to be completed by the end of November 2025.

While streets will remain open to local traffic and emergency vehicles, lane closures, single-lane alternating traffic, and temporary driveway access restrictions can be expected at times. Traffic control personnel and signage will be in place to guide vehicles safely through the work zones.



Stay Informed – Important Update

Tatham Engineering and the Township are aiming to deliver project updates at least once every three weeks to residents via hand-delivery, social media, and the Township's website.

Please note that current subscribers to the *Ramara Servicing Connect* webpage on the Township's website will no longer receive email updates due to a change to the hosting platform of the Township's website. To continue receiving information on the project, as well as other construction projects, community news, and important Township notices, please subscribe at ramara.ca/subscribe.



Project Contacts

If you have any questions regarding the construction, please call Tatham Engineering during the hours of 8:30 a.m. to 5 p.m., Monday to Friday. Damages should be reported to Tatham Engineering as soon as possible. If you have any questions or concerns of a general nature, please contact the Township of Ramara.

Township of Ramara
Dyana Marks
Compliance Manager
(705) 484-5374 x285
dmarks@ramara.ca

Tatham Engineering Limited
Jessica Stapleton, P.Eng.
Engineer, Project Manager
(705) 325-1753 x2263
jstapleton@tathameng.com